

MAHANAGAR GAS LIMITED

Work Performance/Completion Certificate		
SL.	DESCRIPTION	PARTICULAR/STATUS
1	Name of the Contractor	M/s Future Projects
2	Brief Discription of Purchase Order	Erection of GI Pipe cu tube, installation of Gas meter, rubber hose, valves etc for supply of pipe natural gas inside the kitchen for the domestic customers in Zone-D area
3	Work order no. & Date	MGL/C&P//4100003527/13/PM Dated 25.09.2013
4	Date of Commencement of Work	01.10.2013
5	Work Order Completion Date	30.09.2015
6	Work Order Value(Excluding Tax)	4,00,50,607/-
7	Executed Value as on 30.09.2015 (Including Tax)	3,54,49,590/-
8	GI/ERW/CU pipe laying up to Last Mile Connectivity	GI Pipe Laid (Threaded)- 83139 Mtrs. ERW Pipe Laid (Welded) - 65007 Mtrs. Cu Pipe Laid- 39478 Mtrs Connection/ MCV Done -11994 Nos. Conversions/LMC - 11588 Nos.
9	Perfomance as on 30.09.2015	Excellent during the contract period
10	Remarks if Any	Nil

This Certificate is being issued on request of M/s Future Projects and shall not have any legal binding or obligation on Mahanagar Gas Limited.

For M/s Mahanagar Gas Limited

R.S.Rawat Chief Manager