

Work Performance/Completion Certificate		
SL.	DESCRIPTION	PARTICULAR/STATUS
1	Name of the Contractor	M/s Future Projects
2	Brief Discription of Purchase Order	Providing PNG connections for Exisiting Gasified Risers(Online-Tap-off) of GI Pipe Network), Extension of Risers and laterals upto Last Mile Connectivity inside the residential complex in zone-D
3	Work order no. & Date	MGL/C&P//4100003544/13/PM Dated 05.10.2013
4	Date of Commencement of Work	01.10.2013
5	Work Order Completion Date	30.09.2015
6	Work Order Value(Excluding Tax)	2,06,37,439/-
7	Executed Value as on 30.09.2015 (Including Tax)	1,79,98,787/-
8	GI/ERW/CU pipe laying up to Last Mile Connectivity	GI Pipe Laid (Threaded)- 25,985 Mtrs. Cu Pipe Laid- 40632 Mtrs Connection/ MCV Done -11,517Nos. Conversions/LMC - 11,517 Nos.
9	Perfomance as on 30.09.2015	Excellent during the contract period
10	Remarks if Any	Nil

This Certificate is being issued on request of M/s Future Projects and shall not have any legal binding or obligation on Mahanagar Gas Limited.


For M/s Mahanagar Gas Limited
R.S.Rawat
Chief Manager