

WORK COMPLETION CERTIFICATE

Ref. No: 2014-15/ O&M / 0034

Date : 1st November 2014.

Sr. No.	Description	Particulars / Status
1	Name of the Contractor	M/s Future Projects.
2	Brief Description of Work	ARC for Relaying and Rectification of MDPE Pipe line
3	Work Order Number & Date	MGL / C&P / 410002318 / 2012-13 / BB dtd. 11.01.2012 & MGL / C&P / 4100002666 / 2012-13 / BB dtd. 25.06.2012
4	Contract Period	15.01.2012 to 14.01.2013
5	Date of Commencement of Work	15.01.2012
6	Work Completion Date	14.01.2013
7	Work Order Value in ₹ (excluding Taxes)	14,25,680.00 + 7,12,840.00 = 21,38,520.00/-
8	Executed Value in ₹ (excluding Taxes)	1,405,488.64 + 7,12,317.50 = 21,17,806.14/-
9	Status of Work Order	Completed
10	Overall Performance of Contractor	Satisfactory
11	Remarks (if any)	NIL

This certificate is being issued on request of *M/s Future Projects* and shall not have any legal binding or obligation on *Mahanagar Gas Limited*.

For **Mahanagar Gas Limited**.


S. Murali

Vice President (Operations & Maintenance)