

WORK COMPLETION / PROGRESS CERTIFICATE


MGL/PE/CERTIFICATE/14/09

Date: - 05.12.2014

Work Performance Certificate		
SR. NO	DESCRIPTION	PARTICULAR/STATUS
1	Name of the Contractor	M/s Future Projects
2	Brief Description of Work	Erection of GI Pipe copper tube, installation of Gas meter, rubber hose, valves etc. for supply of piped natural gas inside the kitchen for the domestic customers in Zone-d area
3	Work order no. & Date	MGL/C&P//4100003527/13/PM Dated 25.09.2013
4	Date of Commencement of Work	01.10.2013
5	Work Order Completion Date	30.09.2015
6	Work Order Value(Excluding Tax)	2,24,55,417/-
7	Executed Value as on 31.10.2014 (Excluding Tax)	1,93,22,050/-
8	GI/ERW/CU pipe laying up to Last Mile Connectivity (i.e. No of conversion of stoves as on 31.10.2014)	7047 Nos.
9	Performance as on 31.11.2014	Satisfactory
10	Remarks if Any	Nil

This certificate is being issued on request of M/s Future Projects and shall not have any legal binding or obligation on Mahanagar Gas Ltd.

For Mahanagar Gas Ltd.



**Shahnawaz Khan
Ch. Manager (Projects)**